



CMED Construction Company

INTERNAL COORDINATION SCHEDULE CIRCULATION

Date:	09-Sep-22	Document No.:	NA
Originator:	Sat Vuthy	Document Title:	12HTBT- Project Schedule Database
Dept.:	PAD		
Circulation Deadline:	ASAP		

Originator's Notes:
Please see PDF File in the link below for reference:

Kindly check attached for your comments on the following items:

1- Project ID- Name	6- Construction Stage ID Name
2- Main Group ID -Name	7- Package ID- Name
3- Building ID -Name	8- Phase ID- Name
4- Floor ID -Name	9- Resources ID- Name
5- Zone ID- Name	10- L2 ID- Name

Sr.	Requested Agreed Name	Comments	Date	Signature
1	Emmanuel Manalo Refugio		09/12/2022	
2	Naoki Kumazawa		12-Sep-22	
3	Pouth Liheng	No Further Comment	12-Sep-22	
4	Meas Sokunthy	Have no comment	12-Sep-22	
5	Chris Alair	No further comment	12-Sep-22	
6	Kelvin Chin	no comment	12-Sep-2022	
7	Reds Verdida	NO FURTHER COMMENT	09 SEP 22	
8	Rexter Amoroso	No further comment	12-Sep-22	
11	Sam Chan Piseth Kao	Proceed use it for HTBT, Bunthen to verified how to Breakdown the L2 of Sub structure. Provide target to complete later.	12-Sep-2022	
12				
13				

1 - Project ID-Name

No.	Project ID	Project Name
	Level 0 ID	Level 0 Name
	12HTBT	HATTHA BANK PROJECT

2- Main Group ID -Name

No.	Main Group ID	Main Group Name
	Level 1 ID	Level 1 Name
1	12HTBT.CS	Construction Schedule
2	12HTBT.DCS	Design Coordination Schedule
3	12HTBT.GMS	Green Mark Certificate Process
4	12HTBT.PS	Procurement Schedule

3- Building ID -Name

No.	Building ID	Building Name
	Level 2 ID	Level 2 Name
1	BA	Bank Tower
2	BB	Parking Building
3	BX	External Works

4- Floor ID -Name

Tower Building

No	Floor ID	Floor Name
1	BA.ZZF	All Floor for Tower
2	BB.ZZF	All Floor for Parking
3	ZZ.ZZF	All Floor and Building
4	BA.00.UG	Underground
5	BA.01.GF	Ground Floor
6	BA.02.1F	L1 Floor
7	BA.03.2F	L2 Floor
8	BA.04.3F	L3 Floor
9	BA.05.4F	L4 Floor
10	BA.06.5F	L5 Floor
11	BA.07.6F	L6 Floor
12	BA.08.7F	L7 Floor
13	BA.09.8F	L8 Floor
14	BA.10.9F	L9 Floor
15	BA.11.10F	L10 Floor
16	BA.12.11F	L11 Floor
17	BA.13.12F	L12 Floor
18	BA.14.15F	L15 Floor
19	BA.15.16F	L16 Floor
20	BA.16.17F	L17 Floor

21	BA.17.18F	L18 Floor
22	BA.18.19F	L19 Floor
23	BA.19.20F	L20 Floor
24	BA.20.21F	L21 Floor
25	BA.21.22F	L22 Floor
26	BA.22.RF	LR Floor
27	BA.23.TF	LTR Floor

Parking Building

No	Floor ID	Floor Name
1	BB.00.UG	Underground
2	BB.01.GF	Ground Floor
3	BB.02.MF	LM Floor
4	BB.03.1F	L1 Floor
5	BB.04.2F	L2 Floor
6	BB.05.3F	L3 Floor
7	BB.06.4F	L4 Floor
8	BB.07.5F	L5 Floor
9	BB.08.6F	L6 Floor
10	BB.09.RF	LR Floor
11	BB.10.TF	LTR Floor

5- Zone ID- Name

No	Zone ID	Zone Name
1	CZ-01	Zone - 1

6- Construction Stage ID Name

No	Stage ID	Stage Name
1	C01.010	Site Preparation
2	C01.011	Land Boundary Survey
3	C01.012	Mine/UXO Clearance
4	C01.013	Soil Investigation
5	C01.014	Anti-Termite Treatment
6	C01.015	Tower Crane
7	C01.016	Material Hoist
8	C01.017	External Scaffolding
9	C01.018	Loading Platform
10	C01.019	Gondola
11	C02.010	Pile Working Load Test
12	C02.020	Piling Work
13	C02.030	Under Ground MEP
14	C02.040	Ground Embedded Service
15	C02.050	Pile Rectification
16	C03.010	Sub Structure
17	C03.020	Super Structure
18	C03.030	MEP-CBW & Embedded services

19	C04.010	Brick/Block Works
20	C04.020	CHW Piping and Pipe Support Installation
21	C04.030	Ducting and Duct Support Installation
22	C04.040	LV & ELV Wireway and Support Installation
23	C04.050	LV and ELV Conduit Installation
24	C04.060	P&S Piping and Pipe Support Installation incl. Labeling
25	C04.070	Fire Fighting Piping and Pipe Support Installation
26	C04.080	Fire Fighting Piping Initial Painting
27	C04.081	Fire Suppression Piping and Pipe Support Installation
28	C04.082	Fire Suppression Piping Initial Painting
29	C04.083	LPG Piping & Support Installation
30	C04.090	Internal Plaster
31	C04.100	Floor & Wall Waterproofing with Protection
32	C04.110	Floor Screed
33	C04.120	Door Head & Jamb, Installation
34	C04.130	Installation and Hydronic Device, Valves & Gauges
35	C04.140	CHW Piping Insulation and Labeling
36	C04.150	Ducted FCU & Final Connection, VAV, Silencer, VCD, Internal Lining, Duct Insulation and Labeling
37	C04.160	Flexible Duct and Plenum Installation
38	C04.170	Wiring & Cabling inc Equipotential Bonding
39	C04.180	P&S Riser Final Connection and Labeling
40	C04.190	P&S Pipes Final Gradient Verification and Support Adjustment
41	C04.200	Fire Fighting Control Valve Connection & Flow Switch
42	C04.210	Fire Fighting Pipe Final Paint and Labeling
43	C04.211	Fire Suppression Control Valve Connection & Flow Switch
44	C04.212	Fire Suppression Pipe Final Paint and Labeling
45	C04.213	LPG Piping Valve & Accessory Installation
46	C04.214	LPG Piping Final Paint and Labeling
47	C04.220	Wall & Soffit Skim Coat
48	C04.230	Balustrade & Railings
49	C04.240	Facade /Window Type Works
50	C04.250	Ceiling Frame Installation
51	C04.260	Close Ceiling Board & Molding Installation
52	C04.270	P&S Floor Drain & Cleanout Installation
53	C04.280	Wall Tile & Flooring Tile Installation
54	C04.290	Wall Stone Installation
55	C04.300	Flooring Marble & Granite Installation
56	C04.310	Paint Primer
57	C04.320	Paint 1st Coat
58	C04.330	Air Louvers Installation
59	C04.331	Diffuser and Air Grills Installation
60	C04.340	DB Installation
61	C04.350	Cable Glanding & Wiring Termination
62	C04.360	Lighting Fixtures Installation
63	C04.370	Sprinkler Heads Installation
64	C04.372	Busduct Works
65	C04.373	LPG Piping & Equipment Device Installation
66	C04.374	Fire Suppression Equipment Device & Cylinder Installation
67	C04.380	Dry Wall Installation

68	C04.390	Door Installation
69	C04.400	Wall Thermostat Installation
70	C04.410	ELV Devices & Equipment Installation
71	C04.420	Wiring Devices Installation
72	C04.430	Fire Hose Reel installation
73	C04.440	Paint 2nd Coat Works
74	C04.450	Door Panel and Lock set Installation
75	C04.460	Sanitary Fixtures Installation
76	C04.470	Fix Furniture Installation
77	C04.480	Toilet Cubicle /partition
78	C04.490	Fabric Wall Acoustic Installation
79	C04.500	Timber Floor Installation
80	C04.510	Carpet Installation
81	C04.520	Loose Furniture
82	C04.530	Facade Lighting
83	C04.540	Way finding & Signages
84	C04.550	Lift
85	C04.560	Escalator
86	C04.570	AHU Installation
87	C04.571	MV Fan Installation
88	C04.580	Genset
89	C04.590	Transfer Pump & Accessories
90	C04.591	Booster Pumps & Accessories
91	C04.592	Submersible Pumps & Accessories
92	C04.593	Fire Fighting Pumps & Accessories
93	C04.600	FRP Domestic Tank & Accessories
94	C04.610	LV-MSB
95	C04.620	Chiller Completion Set and Accessories
96	C04.630	Water treatment system
97	C04.640	Cooling Tower
98	C04.650	Pumps (AC System)
99	C04.660	Make Up Water Tank
100	C04.661	MVSG, Transformer and Metering Installation Inc. T&C
101	C04.662	Energy Monitoring From BMS System
102	C04.663	Fire Hydrant Installation
103	C04.664	Sewage Treatment Plant & Accessories
104	C04.665	Water Heater (Instant & Storage)
105	C04.670	Canopy
106	C04.680	Permanent Fence
107	C04.690	External Drainage and Planting
108	C04.700	Landscaping
109	C05.010	Client Inspection
110	C05.020	Touch Up
111	C05.030	Client Acceptant & Taking Over

7- Package ID- Name

No	Package ID	Package Description
1	01.01-Package 1	Set-up Site Benchmark and Level Topography
2	01.02-Package 2	Supply and Provide Geotechnical Investigation Service

3	01.03-Package 3	Supply and Provide Greenmark Consultancy Service
4	01.04-Package 4	Supply and Provide EIA Consultancy Service
5	01.05-Package 5	Supply Equipment for Ground Breaking Ceremony
6	01.06-Package 6	Supply and Provide Site Clearing works
7	01.07-Package 7	Supply and Provide Anti-Termite
8	02.01-Package 1	Supply and Install Temporary MEP
9	02.02-Package 2	Supply and Install Temporary Power Connection
10	02.03-Package 3	Supply and Install Temporary Water Connection
11	02.04-Package 4	Supply and Install Frame Structure & Temporary Hoarding Works
12	02.05-Package 5	Supply and Install Banner and Artworks
13	02.06-Package 6	Supply and Install Back Up Genset
14	02.07-Package 7	Supply and Install Tower Crane (Tower Crane for Tower Building)
15	02.08-Package 8	Tower Crane for Parking Building
16	02.09-Package 9	Supply and Install Passenger Hoist
17	02.10-Package 10	Supply and Install External Scaffolding
18	02.11-Package 11	Supply and Install Gondola
19	02.12-Package 12	Supply and Install Loading Platform (from TLY)
20	02.13-Package 13	Supply and Install Site Office/ Workers Camp (Terminated)
21	02.14-Package 14	Supply Material for Site Office/Workers Camp
22	02.15-Package 15	Install (only labor) for Site Office/Workers Camp Construction
23	02.16-Package 16	Supply and Install Temporary Hoarding Works at West Side
24	02.17-Package 17	Supply and Install Water Supply Connection to PPWSA
25	02.18-Package 18	Supply and Install Drainage Connection
26	02.19-Package 19	Site Survey Checking
27	03.01-Package 1	Supply and Construct Piling Work
28	03.02-Package 2	Supply and Construct West Fence Piling Work (cancelled, to be replaced by 03.04-Package 4)
29	03.03-Package 3	Supply and Construct Piling Works at Restricted Zone Area
30	03.04-Package 4	Supply and Construct Piling Works at West Side Boundary Wall
31	03.05-Package 5	Construct (only labor) Excavation (cut and fill) Works
32	03.06-Package 6	RC Sub-structural Work (only labor) for Pile Cap, Lift Pit, Sewage Treatment and Underground Water Tank
33	03.07-Package 7	Structural Works for Tower Building
34	03.08-Package 8	Structural Works for Parking Building
35	03.09-Package 9	Structural Works for Tower Building (1F-6F)
36	03.10-Package 10	Structural Works for Parking Building
37	03.11-Package 11	Structural Works for Tower Building (7F-22F)
38	03.12-Package 12	Supply Rebars - Substructure for Tower Building GF-4F & 5F-8F, Parking Building GF-6F
39	03.13-Package 13	Supply Rebars - Substructure for Tower Building 9F-12F, 15F-19F & 20F-RF
40	03.14-Package 14	Supply Concrete
41	03.15-Package 15	Supply Aluminium Formwork (Superstructure - Podium Floor)
42	03.16-Package 16	Supply Aluminium Formwork (Superstructure - Typical Floor - 7th Floor onwards)
43	03.17-Package 17	Labor for Formwork Erector (Superstructure)
44	03.18-Package 18	Supply and Construct Post Tension
45	03.19-Package 19	Supply Steel Plate
46	03.20-Package 20	Construct (only labor) for Restricted Zone Construction - VO to Parking Sub-labor

47	03.21-Package 21	Supply and Install Garbage Chute
48	03.22-Package 22	Supply Labor and Formwork Material for Drainage and Manhole
49	03.23-Package 23	Supply and Construct Piling Works at Parking Building (Additional Works due to Design Change)
50	03.24-Package 24	Construct (only labor) for Canopy-02
51	04.01-Package 1	Supply Labor and Material for Waterproofing to Wet Area
52	04.02-Package 2	Install (only labor) for Wet Trade + Plastering + Skimming inc. Fixing and Fittings (Team A)
53	04.03-Package 3	Supply of Floor Tiles Material (Batch 1) - Tower
54	04.04-Package 4	Supply of Floor & Wall Tiles Material (Batch 2)
55	04.05-Package 5	Supply of Floor & Wall Tiles Material (Batch 3)
56	04.06-Package 6	Supply Carpet Material
57	04.07-Package 7	Supply Vinyl Material
58	04.08-Package 8	Supply Gym Room Floor Finishes Material
59	04.09-Package 9	Supply Timber/WPC Material
60	04.10-Package 10	Supply Raised Floor Material
61	04.11-Package 11	Supply Nosing Material
62	04.12-Package 12	Supply Clinic Bends/ Fittings/ Curtains
63	04.13-Package 13	Install (only labor) to Wall, Floor, Nosing, Curtain and Fittings
64	04.14-Package 14	Supply Ceiling and Ceiling Board Material
65	04.15-Package 15	Install (only labor) to Ceiling
66	04.16-Package 16	Supply and Install Internal Door
67	04.17-Package 17	Supply Ironmongery
68	04.18-Package 18	Supply Toilet Cubicle/ Partition
69	04.19-Package 19	Install (only labor) for Doors, Ironmongery, Toilet Cubicle/ Partition
70	04.20-Package 20	Supply and Install Foldable Partition
71	04.21-Package 21	Supply and Install External Door, Windows and Curtain Wall, including Internal Glazing
72	04.22-Package 22	Supply and Install External Steel Façade
73	04.23-Package 23	Supply and Install Decorative Internal Panel
74	04.24-Package 24	Supply and Install Façade Brick and Tiles / Cladding
75	04.25-Package 25	Supply and Install Metal Works
76	04.26-Package 26	Supply and Install Carpentry Work
77	04.27-Package 27	Supply and Install Acoustic Panel
78	04.28-Package 28	Supply and Install Auditorium Seating
79	04.29-Package 29	Supply and Install Safe Deposit
80	04.30-Package 30	Supply Loose Furniture
81	04.31-Package 31	Supply and Install System Furniture
82	04.32-Package 32	Supply Outdoor Furniture
83	04.33-Package 33	Supply and Install Sauna and Steam Room Panel with Equipment
84	04.34-Package 34	Supply and Install Reception Counter
85	04.35-Package 35	Supply and Install Internal Signal
86	04.36-Package 36	Supply and Install Way Finding Signal
87	04.37-Package 37	Supply and Install Car Park Floor Sealer
88	04.38-Package 38	Supply and Install Car Park Fittings / Accessories
89	04.39-Package 39	Supply and Install Outdoor Composite Timber Deck
90	04.40-Package 40	Supply and Install Filing Compactors
91	04.41-Package 41	Supply and Apply Painting Work
92	04.42-Package 42	Supply of Sanitary Fixtures and Accessories
93	04.43-Package 43	Supply of Material for Masonry Work at Tower Building (GF to RF)

94	04.44-Package 44	Supply of Material for Masonry Work at Parking Building (GF to RF)
95	04.45-Package 45	Supply of Material for Floor Screeding at Tower Building (GF to RF)
96	04.46-Package 46	Supply of Material for Floor Screeding at Parking Building (GF to RF)
97	04.47-Package 47	Install (only labor) for Wet Trade + Plastering + Skimming inc. Fixing and Fittings (Team B)
98	05.01-Package 01	Supply and Install Underground Works
99	05.02-Package 02	Supply and Install Embedded uPVC Pipes and Earthing Cables, MEP Equipment
100	05.03-Package 03	Supply and Install Fire Fighting System
101	05.04-Package 04	Supply and Install Fire Suppression System
102	05.05-Package 05	Design, Supply and Install LPG Gas System
103	05.06-Package 06	Design, Supply and Install STP System
104	05.07-Package 07	Design, Supply and Install ELV System
105	05.08-Package 08	Supply and Install Fiberglass Reinforced Plastic Tank (FRP Tank) and Make Up Water Tank
106	05.09-Package 09	Supply and Install Generator Sets
107	05.10-Package 10	Supply and Install Chemical Treatment for MVAC System with Closed Expansion Tank
108	05.11-Package 11	Supply and Install Busway System
109	05.12-Package 12	Supply MDB, DB, DB MVAC, and Synchronization panel
110	05.13-Package 13	Supply Centrifugal Water Cooled Chiller
111	05.14-Package 14	Supply AHU/ PAU/FCU/ DX Splits Units
112	05.15-Package 15	Supply CHW/CDW/MUW Pumps
113	05.16-Package 16	Supply Cooling Tower
114	05.17-Package 17	Supply Ventilation Fans and Sound Attenuators
115	05.18-Package 18	Supply Fire Pump, Booster Pump, Transfer Pump, Submersible Pump
116	05.19-Package 19	Supply VAV Boxes
117	05.20-Package 20	Supply Spring Isolators
118	05.21-Package 21	Supply Air Diffusers, Air Grilles, Fire Damper, and Volume Control Damper
119	05.22-Package 22	Supply Instantaneous and Storage Water Heaters
120	05.23-Package 23	Supply Lighting Fixtures
121	05.24-Package 24	Supply Cable Tray and Fittings
122	05.25-Package 25	Supply LV Cable Mains
123	05.26-Package 26	Supply and Install Fire Hose Cabinet and Fire Hydrant
124	05.27-Package 27	Supply and Install Lift and Escalators
125	05.28-Package 28	Supply and Install Dx Split Units and VRF Units
126	05.29-Package 29	Supply of BMS Materials (FCU Thermostat, VAV Controllers, Water Flow Meter and AHU Fresh Air Modulating Actuator)
127	05.30-Package 30	Supply and Install Façade Lightings
128	06.01-Package 1	Supply and Construct Perimeter Fence
129	06.02-Package 2	Supply and Construct Steel Fence
130	06.03-Package 3	Supply and Construct Access Road
131	06.04-Package 4	Supply and Construct Hardscape Works
132	06.05-Package 5	Supply and Install Softscape (External - partial)
133	06.06-Package 6	Supply and Install Softscape (External - remaining)
134	06.07-Package 7	Supply and Install Futsal Court Floor Finishes
135	06.08-Package 8	Supply and Install Futsal Court Fence
136	06.09-Package 9	Supply and Install Futsal Court Equipment
137	06.10-Package 10	Supply and Install Artificial Green Wall

138	06.11-Package 11	Supply and Install Motorcycle Crushed Stone
139	06.12-Package 12	Supply and Install Motorcycle Shelter
140	06.13-Package 13	Supply and Install Logo Signage
141	06.14-Package 14	Supply and Install Car Bomb Scanner/ UVSS System
142	07.01-Package 1	Supply and Apply Construction Permit (under Compliance)
143	07.02-Package 2	Supply and Provide C.A.R. Insurance

8- Phase ID- Name

No	Phase ID	Phase Name
	01.Ph 01	Phase 01

9- Resources ID- Name

No	Resources ID	Resources Name
1	SMD	01. Site Management Section
2	STR	02. Structure section
3	ARC	03. Architectural Design Section
4	MEP	04. MEP section
5	PD	05. Procurement Section

10- L2 ID- Name

No	L2 ID	L2 Name
1	BA	Bank Tower
2	BB	Parking Building
3	BX	External Works